

McNair Rd Superstructure Replacement Weekly Project Update

Transportation
Land Development
Energy

July 3, 2025

**BIN 2226070, McNair Road over Tuscarora Creek Bridge Superstructure Replacement Project
PIN 9755.82, Town of Windsor, Broome County, NY**

To: Mike Kithcart, Highway Superintendent
Liz Pfister, Town Clerk

From: Brian Haas

Weekly Status Report:

- Soil borings for temporary bridge scheduled with Atlantic Testing Laboratories.
- Final environmental design report and appendices received.
- Design report finalized and all draft report comments addressed – almost ready to submit to NYSDOT, just waiting on completed asbestos report that is still pending.

Action Items for Next Week:

- Submit final design report.

Upcoming Project Milestones:

Milestone	Due Date	Schedule Status
Begin preliminary design	November 2024	Completed
Draft Design Report (IPP/FDR)	March 14, 2025	Completed 3/14/25
Public Information Meeting	April 2, 2025	Completed 4/2/25
Final Design Report (IPP/FDR)	April 25, 2025	Anticipate 7/11/25.
ADP's	August 8, 2025	
Pre-PS&E's	September 26, 2025	
PS&E	October 31, 2025	
Bidding	Nov. 28 – Dec. 19, 2025	
Letting	December 2025	
Construction	Summer 2026	

Outstanding Needs from (Client Name):

- None

Outstanding Items	Due Date	Comments

Budget Statement

- The project is currently within budget and schedule will be caught up in final design.