




# TWEEDIE CONSTRUCTION SERVICES, INC



**90 CRYSTAL CREEK ROAD  
WALTON, NY 13856  
PHONE: 607-865-4913  
FAX: 607-865-7955**

October 13, 2014

Urda Engineering  
P O Box 142  
Windsor, NY 13865

Re: Ostrander Road Stabilization – Schedule

Dear Alex:

Following is the tentative work schedule that Don has proposed:

- |  |           |
|--|-----------|
| 1. Mobilization – Site prep            | 2-3 days  |
| 2. Installation of riprap              | 2-3 weeks |
| 3. Preparation for steel piling        | 2-3 days  |
| 4. Driving steel piling                | 5 days    |
| 5. Concrete work                       | 5-6 days  |
| 6. Installation of the tie back system | 4-5 days  |
| 7. Backfilling                         | 3 days    |
| 8. Paving preparation                  | 5 days    |
| 9. Paving                              | 1-2 days  |
| 10. Guiderail installation             | 1 day     |
| 11. Dress up, seed & mulch             | 1-2 days  |

We will do our best to complete this project as anticipated, however we are at the mercy of the asphalt plants at this time of year and may have to return in the spring for the paving.

If you have questions or concerns please feel free to contact me.

Respectfully,

Lynn Tweedie  
Secretary